IREDELL COUNTY HEALTH DEPARTMENT

Statesville Office (704) 878-5305 | Mooresville Office (704) 660-3625 | PERMIT # 212012

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM

PIN # 4614-92-3590.000

APPLICANT: Rollins Soil & Environ. | APPLICANT ADDRESS: PO Box 832 Mooresville NC 28115

SITE ADDRESS: 111 Channel Point Ln. Mooresville NC | PHONE: 704-746-5046 | ALT. PHONE: 704-607-8871

SITE DIRECTIONS: BSR, TR Tuskaroora, TL Syllabub, TR Ballycastle, TL Channel Point Ln, Lot on L

SUBDIVISION: CL&T | SECTION: 6 | LOT # 347 | LOT AREA: .76 Acre | DESIGN FLOW: 480 GPD | L.T.A.R.: .3

Septic Tank	1000 (gal)	STB	Date	☐ New System	☐ Repair	☒ Expansion	System Type: I II (III) IV V VI	☒ Residence	No. Bedrooms	4
Pump Tank	(gal)	PT	Date	System Description:	Conventional + PPBPS - Gravity			☐ Business	No. Persons	8
Pump Make	Model		Serial #	Repair System Description:	CD-PPBPS			☐ Other	No. Employees	
# Nitrification Fields	1	# Lines	2@34'	Linear Ft:	67'	Maintenance Agreement Required:	☐ YES ☒ NO	☐ Slab	☐ Crawl Space	
Trench Width	24"	Max. Trench Bottom Depth	*32"*	Gravel Depth	N/A	☒ GRAVITY	☐ PRESSURE	☒ Basement w/plumbing	☐ Basement w/o plumbing	

Water Supply: ☒ Private ☐ Public ☐ Community

Comments / Conditions: Distribute 3 bedrooms of flow to existing bed system and 1 bedroom of flow to new PPBPS. Parallel distribute 2 new lines. Install new distribution box and plumb utilities accordingly. Install ball valve in case of failure. Remove driveway over system. Stair addition to be removed or altered to meet setbacks to septic system.

INITIAL SITE SKETCH

See Approved/Attached Design

Submitted By Rollins

Soil & Environmental

Services

Dated APPROVED NOV 12 2015

AS BUILT SKETCH

6 panels in each new line

Speed levelers in D boxes

Asphalt removed over washer bed

Told builder that when steps are built, they must be 5' from washer bed & D box

Permit can be suspended or revoked if any false information is supplied toward securing the permit / any unauthorized changes are made to the site / any unauthorized changes are made in the installation of the system. **CONTACT A LOCATOR SERVICE PRIOR TO ANY EXCAVATION**

☐ **IMPROVEMENT PERMIT** *with plat valid without expiration.* ☒ **IMPROVEMENT PERMIT** *with site plan valid for 60 mos.* ☒ **AUTHORIZATION TO CONSTRUCT** *valid for period equal to IMPROVEMENT PERMIT--not to exceed 60 mo.*

Owner / Applicant Signature: [signature] Date: 3/16/16 Installed by: Dellinger

IMPROVEMENT PERMIT by: APPROVED NOV 12 2015 OPERATION PERMIT by: APPROVED MAR 17 2016 Date:

AUTHORIZATION TO CONSTRUCT by: APPROVED MAR 16 2016 Existing System Inspected by: Date:

Health Dept. Copy - WHITE Applicant (Final Approval) - YELLOW Applicant (Conditional Approval) - PINK

VERIFY ALL SETBACKS AND ZONING
IS PRIOR TO ANY PLANNING OR
ION.
OF ALL IMPROVEMENTS SHOWN ON
SHOULD NOT BE SCALED OR RELIED
DESIGN OR CONSTRUCTION WITHOUT
RIFICATION OF ALL DIMENSIONS.
IES OF THIS FILE ARE FOR REFERENCE
MAY NOT BE USED FOR DESIGN WORK.
GROUND UTILITIES ARE NOT SHOWN HEREON.

APPROVED NOV 12 2015

BOUNDARY LINE
SANITARY SEWER LINE
NATURAL GAS LINE
UNDERGROUND POWER
OVERHEAD UTILITIES
UNDERGROUND TELEPHONE
WATER LINE
FENCE (TYPE NOTED)
CP = COMPUTED POINT (UNMARKED)
R/W = RIGHT-OF-WAY
E/P = EDGE OF PAVEMENT
C/L = CENTERLINE
℄ = UTILITY POLE

PB 34-23

(348)

PB 34 - 23

#5 PIN
GRAVEL
3.44'
G1
4.93'
GRAVEL
FENCE
S 67°28'00"E 227.45'
0.761 AC.+-
WELL
(347)
N 43°52'00"E
42.15'
#5 PIN
BLDG
15.03'
R/W
CHANNEL POINT LN 60' R/W
R/W
ASPHALT
#5 PIN
42.36'
S 16°16'00"W
2 STORY FRAME
DECK
PATIO
STORE
ST
PROPERTY ABANDON OLD TANK
CONCRETE
52.41'
1 O 22'
2 B 22'
3 B 22'
4 Y 22'
5 O 22'
6 B 35'
7 B 75'
EXISTING BED (15'X65')
77.0'+/-
N 52°43'07"W 211.47'
50' BUFFER
S 41°01'29"W 140.96'
DOCK
Abandoned Bed in 50' Buff.
C.R.W. Replace 15 tons with Gravel
#5 PIN

(346)

PB 34 - 23

LAKE NORMAN
ANY DOCKS, PIERS OR OTHER IMPROVEMENTS BUILT ON LAKE ARE NOT SHOWN ON THIS SURVEY PLAT.

* A PORTION OF THIS PROPERTY IS LOCATED IN A 100 YEAR FLOOD PLAIN AS DESIGNATED BY FIRM PANEL # 3710461400E

40 0 40 80