223'
FH
98'
96'
37'
HYANNIS COURT
40' PUBLIC R/W
135'
25' SIDE YARD SETBACK
1154
39,273 sq. ft.
1155
42,645 sq. ft.
270'
PT = 1+83.17
PT = 2+08.96
64'
23'
33'
182'
334'
152'
46'
49'
55'
795
1168
57,805 sq. ft.
65' FRONT SETBACK
50' FRONT SETBACK
301'
239'

DIVISION OF ENVIRONMENTAL HEALTH
ON-SITE WASTEWATER SECTION

Sheet ___ of ___
PROPERTY ID #: _____
COUNTY: _____

SOIL/SITE EVALUATION
for ON-SITE WASTEWATER SYSTEM

OWNER: CRI APPLICATION DATE _____
ADDRESS: _____
PROPOSED FACILITY: _____ PROPOSED DESIGN FLOW (.1949): 4800 gpd DATE EVALUATED: Dec 14 07
LOCATION OF SITE: Hwy 1155 Shell Thelma PROPERTY SIZE: _____
WATER SUPPLY: ☐ Private ☒ Public ☒ Well ☐ Spring ☐ Other _____ PROPERTY RECORDED: _____
EVALUATION METHOD: ☐ Auger Boring ☒ Pit ☐ Cut
TYPE OF WASTEWATER: ☒ Sewage ☐ Industrial Process ☐ Mixed

PROFILE #	.1940 LAND-SCAPE POSITION/ SLOPE %	HORI-ZON DEPTH (IN.)	SOIL MORPHOLOGY (.1941) .1941 STRUCTURE/ TEXTURE	SOIL MORPHOLOGY (.1941) .1941 CONSISTENCE/ MINERALOGY	OTHER PROFILE FACTORS .1942 SOIL WETNESS/ COLOR	.1943 SOIL DEPTH	.1956 SAPRO CLASS	.1944 RESTR HORIZ	PROFILE CLASS & LTAR
1		0-29	msk RC	fr SS					.3
		29-55	msk RC	fr SS	Pa in Sap				
2	2-4%	0-13	msk RC	fr SS	Pa/Brown mottles				.3
		13-57	msk RC	fr SS	common in Sap	43"+			>13"
3									
4									

DESCRIPTION	INITIAL SYSTEM	REPAIR SYSTEM
Available Space (.1945)		
System Type(s)	LPP BPS	LPP BPS
Site LTAR	.3	.3

OTHER FACTORS (.1946): _____
SITE CLASSIFICATION (.1948): BS per 1956
EVALUATED BY: DWH
OTHER(S) PRESENT: Paul Passmore

COMMENTS: _____