IREDELL COUNTY HEALTH DEPARTMENT

STATESVILLE 704-878-5305 MOORESVILLE 704-664-5281

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM INSPECTION

PERMIT# 14647 OK PIN# ~~4625 71 74 76.17~~ 4624792824.000 DATE 10/16/07

OWNER OR APPLICANT Kenneth Bealer Homes PHONE: Business 704 662-6400 Home

ADDRESS 1454 Brawley School Rd Mooresville, NC 28117

LOCATION Brawley Sch. Rd TL New Haven Dr TR S. Longfellow Ln. on Left. 1275 S. Longfellow Ln.

SUBDIVISION The Point BLOCK / SECTION 12 LOT 1217 LOT AREA 49095 sqft SITE CLASS. PS DESIGN FLOW 600 L.T.A.R. .3

Septic Tank: 1500 Gallons; STB 335 Date 8-24-05
Pump Tank: 1500 Gallons; RT 417 Date 5-18-05
Pump Make Myers Model ME-75 Serial No.
Nitrification Field: No. Fields 1 Square Feet 1000 Linear Feet 333'
No. Lines 7 Trench Width 36" Max Trench Bottom Depth 36"

☑ New System ☐ Repair ☐ Expansion System Type: I II III (IV) V VI
System Description: LP PP13PS
Repair System Description: Same
Maintenance Agreement Required: ☑ Yes ☐ No

☑ House/Mod. Home No. Bedrooms 5
☐ Mobile Home No. Persons
☐ Business No. Employees
☐ Other

Water Supply: ☐ Individual ☐ Public ☑ Community

Gravel Depth N/A ☐ Gravity ☑ Pressure ☐ Slab ☐ Crawl Space ☑ Basement w/plumbing ☐ Basement wo/plumbing

Comments:/Conditions: * Make sure Pin # has been recorded w/ County b/f issuing AC
* Pool okay; drawn on origal plan MT

INITIAL SITE SKETCH

Revised Soil work + Lay out performed by Paul Pennington LSS + Patrick Mitchell, RS-IT of SSME See attached Plans.

Comments:/Conditions: 10/7/08 Checked tanks
10/16/08 Checked lines, installed essentially as drawn. Checked supply line, >30" underdrive

AS BUILT SKETCH

12/16/08 Okay to move Valve Box 1 closer to road while leaving room for repair.

Permit can be suspended or revoked if any false information is supplied toward securing the permit/any unauthorized changes are made to the site/any unauthorized changes are made in the installation of the system. Improvement Permit with plat valid without expiration ☐ Improvement Permit with site plan valid for sixty months ☑ Authorization to Construct is valid for a period equal to that of Improvement Permit - not to exceed sixty months.

Signed: [signature] date 10/17/07 Installed by: R & H Coleman RS

Improvement Permit by: Anthony Coleman Jr. date 10/16/07 Operation Permit by [signature] date 11/28/09

Authorization to Construct by: Anthony Coleman Jr. date 10/17/07 Existing System Inspection by: date

HEALTH DEPT. COPY: WHITE OWNER COPY (FINAL): YELLOW OWNER COPY (INITIAL): PINK