Lot 1369 The Point at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.3
Primary System Type	LP PPBPS
No. Lines	3 @ 90' centerfed
Total Ft. Line	270
Pump Required	Yes
Distribution Device	Valve Box w/ LPP dist.
Maintenance Agreement Required	Yes
Repair System	LP PPBPS
Total Ft. Line	295
Elevations (Rod Readings)	
Upper Line	Pink 5.38'
Lower Line	White 9.34'
Tank	4.86'
House Corner (Left Rear)	3.54'
Benchmark	5.46'

Notes: Benchmark is stake 10' off 1369/70 rear corner