Lot 1380 The Point at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.3
Primary System Type	25% Reduction
No. Lines	4 @ 100' endfed
Total Ft. Line	400
Pump Required	No
Distribution Device	D Box
Maintenance Agreement Required	No
Repair System	LP PPBPS
Total Ft. Line	275
Elevations (Rod Readings)	
Upper Line	Red 1.91'
Lower Line	White 11.38'
Tank	1.72'
House Corner	2.16'
Benchmark	15.06'

Notes: Benchmark is 50' offset from back property corner between lots 1379/80