Comments: Previously in October of 2000 lot 638 was permitted for a five bedroom 25% reduction septic system with an LTAR of .3, please note our current proposal mimics this expired permit as far as the location of the septic area and LTAR, only the driveway has been moved to the opposite side. We are proposing a .3 LTAR for both the initial and the repair, four soil observations were excavated and all were rated at a .3g/d/ft2. Please note this house is a basement, therefore a minimum of 25 feet of separation was maintained between the house and the septic system and a 20' separation was maintained between the house and the septic tanks (side slope 15' minimum).