Lot 1373 The Point at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.3
Primary System Type	LP PPBPS
No. Lines	3 @ 90' centerfed
Total Ft. Line	270
Pump Required	Yes
Distribution Device	Gate Valve Box w/ LPP Distribution
Maintenance Agreement Required	Yes
Repair System	LP PPBPS
Total Ft. Line	360
Elevations (Rod Readings)	
Upper Line	Orange 3.2'
Lower Line	Red 8.17'
Tank	2.24'
House Corner	1.4'
Benchmark	2.42'

Notes:
Benchmark is angle stake on PL 1373/well lot, 142' from the from the front property corner