Lot 1374 The Point at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.3
Primary System Type	LP PPBPS
No. Lines	1 @ 106' centerfed 1 @ 100' centerfed 1 @ 65' endfed
Total Ft. Line	271
Pump Required	Yes
Distribution Device	Gate Valve Box with LPP Dist.
Maintenance Agreement Required	Yes
Repair System	LP PPBPS
Total Ft. Line	280
Elevations (Rod Readings)	
Upper Line	White 6.01'
Lower Line	Blue 11.02'
Tank	1.12'
House Corner (Left Front)	3.92'
Benchmark	1.32'

Note: Benchmark 50' rear offset stake on PL 1374/73