Lot 1375 The Point at Lake Norman Fast Track Septic System Information

Number of Bedrooms		4
Basement or Crawl		Crawl Space
Design Flow (gpd)		480
LTAR (gpd/ft2)		0.3
Primary System Type		25% Reduction
No. Lines		6 @ 70' endfed
Total Ft. Line		420
Pump Required		No
Distribution Device		Drop Boxes
Maintenance Agreement Required		No
Repair System		LP PPBPS
Total Ft. Line		277
Elevations (Rod Readings)		
Upper Line	Front	Pink 3.9'
	Back	White 4.3'
Lower Line	Front	Red 6.5'
	Back	Red 9.7'
Tank		2.4'
House Corner	Front	8.1'
	Back	3.2'
Benchmark		6.2'

Note:
Benchmark angle stake on PL 1375/74, 82' from front property corner