Lot 465 The Farms at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.3
Primary System Type	25% Reduction
No. Lines	3 @ 134' endfed
Total Ft. Line	402
Pump Required	No
Distribution Device	D Box
Maintenance Agreement Required	No
Repair System	25% Reduction
Total Ft. Line	481
Elevations (Rod Readings)	
Upper Line	Pink 2.45'
Lower Line	White 5.58'
Tank	1.65'
House Corner	2.26'
Benchmark	4.08'

Notes: Benchmark is stake located 89' from 465/466 rear PC on the 465/466 PL