Lot 461 The Farms at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.3
Primary System Type	25% Reduction
No. Lines	4 @ 100' endfed
Total Ft. Line	400
Pump Required	Yes
Distribution Device	Pressure Manifold
Maintenance Agreement Required	No
Repair System	LP PPBPS
Total Ft. Line	274
Elevations (Rod Readings)	
Upper Line	Red 0.42'
Lower Line	Pink 3.62'
Tank	5.4'
House Corner	2.7'
Benchmark	4.6'

Notes: Benchmark is rear 35' offset stake on 460/461 PL