IREDELL COUNTY HEALTH DEPARTMENT

STATESVILLE 704-878-5305 MOORESVILLE 704-664-5281 37s

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM INSPECTION

PERMIT# 13247 PIN# ~~4626-07-1828.471~~ 4626-07-2938 DATE Sept. 23, 05

OWNER OR CONTRACTOR The Farms, LLC / Kearney Builders PHONE: Business _____ Home _____

ADDRESS 2214 Brawley School Rd, Mooresville, NC 28117

LOCATION Brawley School Rd TR McKendree TR Spears Creek Dr. 2nd lot on Right

SUBDIVISION The Farms BLOCK / SECTION 4 LOT 471 LOT AREA .745 ac SITE CLASS PS DESIGN FLOW 480gpd L.T.A.R. .25

Septic Tank: ~~1000~~ + 1500 Gallons; STB 338 Date 3-11-07
Pump Tank: 1000 Gallons; PT 27 Date 3-9-07
Pump Make: GOULDS Model WE30-3127M1 Serial No. _____
Nitrification Field: No Fields 1 Square Feet 640/960 Linear Feet 320
No Lines 3 (4CF) Trench Width 24"wide 3'oc Max Trench Bottom Depth 36" Gravel Depth NA

☒ New System ☐ Repair System Type: I, II, III, IV, V, VI
System Description: LPPBBPS
Repair System Description: LPPBBS
Maintenance Agreement Required: ☒ Yes ☐ No

☒ House/Mod. Home No. Bedrooms 4
☐ Mobile Home No. Bathrooms _____
☐ Business No. Employees _____
☐ Other _____

☐ Slab ☒ Crawl Space ☐ Basement w/plumbing ☐ Basement wo/plumbing

Water Supply: ☐ Individual ☒ Public ☒ Community

Comments:/Conditions: ~~2~~ 3 36" un 4'oc
Limited site evaluation and system design performed by Paul Gennuso and Kathleen Hawes of SoME

INITIAL SITE SKETCH

SEE Plan from SoME

Comments:/Conditions: Reviewed Floor plans & site plan, essentially in Compliance with I.P

AS BUILT SKETCH

- Top 2 (90') lines & tanks checked 4/19/07
- Bottom 2 (90' + 50') lines checked 4/23/07 JA
Sand Crib, Pressure head set

DREW - 704 - 883 - 9811

Permit can be suspended or revoked if any false information is supplied toward securing the permit/any unauthorized changes are made to the site/any unauthorized changes are made in the installation of the system. Improvement Permit with ~~plat valid without~~ expiration. Improvement Permit with site plan valid for sixty months. Authorization to Construct is valid for a period equal to that of Improvement Permit – not to exceed sixty months.

Signed: _____ date 9-20-05 Installed by: Abernathy

Improvement Permit by: _____ date 9-20-05 Operation Permit by: _____ RS. date 7/24/07

Authorization to Construct by: _____ RS date 12/6/06 Existing System Inspection by: _____ date _____

HEALTH DEPT. COPY: WHITE OWNER COPY (FINAL): YELLOW OWNER COPY (INITIAL): PINK