Lot 471 The Farms at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.25
Primary System Type	LP PPBPS
No. Lines	1 @ 140' centerfed 2 @ 90' endfed
Total Ft. Line	320
Pump Required	Yes
Distribution Device	Gate Valve Box w/ LPP Distribution
Maintenance Agreement Required	Yes
Repair System	LP PPBPS
Total Ft. Line	362
Elevations (Rod Readings)	
Upper Line	Pink 3.02'
Lower Line	Orange 9.68'
Tank	2.92'
House Corner	1.47'
Benchmark	7.31'

Notes: Benchmark is 35' offset stake on 470/471 PL
90' lines endfed instead of centerfed per request of David Hinson, RS ICHD