Lot 462 The Farms at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.3
Primary System Type	LP PPBPS
No. Lines	3 @ 90' endfed
Total Ft. Line	270
Pump Required	Yes
Distribution Device	Gate Valve Box w/ LPP Distribution
Maintenance Agreement Required	Yes
Repair System	LP PPBPS
Total Ft. Line	335
Elevations (Rod Readings)	
Upper Line	Pink 2.22'
Lower Line	White 5.67'
Tank	1.98'
House Corner	3.5'
Benchmark	7.9'

Notes: Benchmark is rear property stake on 462/463 PL
90' lines endfed instead of centerfed per request of David Hinson, RS ICHD