Lot 460 The Farms at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.3
Primary System Type	LP PPBPS
No. Lines	1 @ 127' centerfed 1 @ 140' centerfed
Total Ft. Line	267
Pump Required	Yes
Distribution Device	Gate Valve Box w/ LPP Distribution
Maintenance Agreement Required	Yes
Repair System	LP PPBPS
Total Ft. Line	276
Elevations (Rod Readings)	
Upper Line	Yellow 1.8'
Lower Line	Pink 2.97'
Tank	3.3'
House Corner	4.08'
Benchmark	4.5'

Notes: Benchmark is a buffer stake located 116' from front property corner
Additional repair area located above yellow line