IREDELL COUNTY HEALTH DEPARTMENT

STATESVILLE 704-878-5305 / 130.00 Pd MOORESVILLE 704-664-5281

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM INSPECTION

PERMIT# 13282 PIN# ~~4626074828477~~ 4626084627.000 DATE Sept 27,05

OWNER OR CONTRACTOR The Farms LLC / Whitley Const. PHONE: Business (704) 660-1165 Home

ADDRESS 2214 Brawley Sch Rd Mooresville N.C. 28117

LOCATION Brawley Sch Rd. TR McKendree TR Bare Feet Ln. TL West Old Hallow Farms Dr. on left

SUBDIVISION The Farms BLOCK / SECTION 4 LOT 477 LOT AREA .753Ac + .362Ac SITE CLASS. PS DESIGN FLOW 480gpd L.T.A.R. .25

Septic Tank: ~~1000~~ 1500 Gallons; STB 338 Date 8/29/06

Pump Tank: 1000 Gallons; PT 47 Date 7/6/06

Pump Make: Gould's Model WE0312MV Serial No.

Nitrification Field: No Fields 1 Square Feet 1440 Linear Feet 480

No Lines 6@80' Trench Width 36" Max Trench Bottom Depth 36" Gravel Depth N/A

[X] New System [ ] Repair System Type: I, II, (III), IV, V, VI

System Description: Am 25% Reduction

Repair System Description: LP 25% Reduction - SDS bld.

Maintenance Agreement Required: [ ] Yes [X] No Initially

[X] House/Mod. Home No. Bedrooms 4

[ ] Mobile Home No. Bathrooms

[ ] Business No. Employees

[ ] Other

[ ] Slab [ ] Crawl Space [X] Basement w/plumbing [ ] Basement wo/plumbing

Water Supply: [ ] Individual [X] Public [X] Community

Comments:/Conditions:

Initial site evaluation and system design performed by Paul Pennington and Kathleen Hawes of S&ME

Comments:/Conditions:

Initial System may need to be 7 lines

INITIAL SITE SKETCH

SEE Plan from S&ME

AS BUILT SKETCH

Installed 6 Lines EZ Flow

3rd Line 70' - Rock

6th Line 90'

Permit can be suspended or revoked if any false information is supplied toward securing the permit/any unauthorized changes are made to the site/any unauthorized changes are made in the installation of the system. Improvement Permit with plat valid without expiration. Improvement Permit with site plan valid for sixty months. Authorization to Construct is valid for a period equal to that of Improvement Permit – not to exceed sixty months.

Signed: Kathleen Hawes date 9/30/05 Installed by: Hallman

Improvement Permit by: [signature] date 9-27-05 Operation Permit by: Wesley Sparks R.S. date 11/14/06

Authorization to Construct by: [signature] RS date 5/25/05 Existing System Inspection by: date

HEALTH DEPT. COPY: WHITE OWNER COPY (FINAL): YELLOW OWNER COPY (INITIAL): PINK