IREDELL COUNTY HEALTH DEPARTMENT

STATESVILLE 704-878-5305 MOORESVILLE 704-664-5281

375

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM INSPECTION

PERMIT# 13268 PIN# ~~4626-07-1828.482~~ 4626-08-6789 DATE Sept 29, 05

OWNER OR CONTRACTOR The FARMS, LLC / COURTLAND HOMES PHONE: Business _____ Home _____

ADDRESS 2214 Brawley School Rd, Mooresville N.C. 28117

LOCATION Brawley School Rd. TR McKendree TR BARE FOOT LANE TL West Cold Hollow Farms Dr. 2nd Lot on Right

SUBDIVISION The FARMS BLOCK / SECTION 4 LOT 482 LOT AREA .755Ac + .339Ac SITE 482A SITE CLASS. PS DESIGN FLOW 480gpd L.T.A.R. .25

Septic Tank: ~~1000+150~~ Gallons; STB 338 Date 7/29/06
Pump Tank: 1000 Gallons; PT 293 Date 6/14/06
Pump Make: Hunters Model MF 50-5-~~3~~ Serial No. _____
Nitrification Field: No Fields 1 Square Feet 640/960 Linear Feet 320
No Lines 5 Trench Width 24"min 36"oc Max Trench Bottom Depth 36" Gravel Depth NA

☒ New System ☐ Repair System Type: I, II, III, (IV), V, VI
System Description: LPPBPS
Repair System Description: LPPBPS
Maintenance Agreement Required: ☒ Yes ☐ No

☒ House/Mod. Home No. Bedrooms 4
☐ Mobile Home No. Bathrooms ____
☐ Business No. Employees ____
☐ Other _____
☐ Slab ☐ Crawl Space ☒ Basement w/plumbing ☐ Basement wo/plumbing

Water Supply:
☐ Individual
~~☒~~ Public
☒ Community

Comments:/Conditions: ~~36"~~ =36" min 96oc
Do not cut drainfield area. Fill as needed above house for BASEMENT.
Initial site evaluation and system design performed by Paul Pennington and Kathleen Haven of S&ME

Comments:/Conditions:

INITIAL SITE SKETCH

SEE Plan from S&ME

AS BUILT SKETCH

4 Lines Installed (Panel)

320 Feet

60'

90'

Deep

*AS BUILT
(NOT TO SCALE)

Permit can be ~~suspended or~~ revoked if any false information is supplied toward securing the permit/any unauthorized changes are made to the site/any unauthorized changes are made in the installation of the system. Improvement Permit with plat valid without expiration. Improvement Permit with site plan valid for sixty months. Authorization to Construct is valid for a period equal to that of Improvement Permit – not to exceed sixty months.

Signed: _____ date 9-29-05 Installed by: Stanly Septic

Improvement Permit by: _____ date 9-20-05 Operation Permit by: _____ date 2/21/07

Authorization to Construct by: _____ date 3/3/06 Existing System Inspection by: _____ date _____

HEALTH DEPT. COPY: WHITE OWNER COPY (FINAL): YELLOW OWNER COPY (INITIAL): PINK