Lot 482 The Farms at Lake Norman Fast Track Septic System Information

Number of Bedrooms		4
Basement or Crawl		Basement w/ Plumbing
Design Flow (gpd)		480
LTAR (gpd/ft2)		0.25
Primary System Type		LP PPBPS
No. Lines		1 @ 45' endfed 1 @ 60' endfed 1 @ 75' endfed 2 @ 70' endfed
Total Ft. Line		320
Pump Required		Yes
Distribution Device		Gate Valve Box w/ LPP Distribution
Maintenance Agreement Required		Yes
Repair System		LP PPBPS
Total Ft. Line		383
Elevations (Rod Readings)		
Upper Line	System: Repair:	Pink 4.82' Orange 2.9'
Lower Line	System: Repair:	Pink 10.5' Blue 6.2'
Tank		2.3'
House Corner		0.5'
Benchmark	System: Repair:	8.8' 3.24'

Notes: Benchmark for system is 35' rear offset stake on 481/482 PL
Benchmark for Repair is a tree marked with blue flagging
Repair is located in offsite easement 482A