Lot 475 The Farms at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Basement w/ plumbing
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.3
Primary System Type	LP PPBPS
No. Lines	2 @ 100' centerfed 1 @ 70' endfed
Total Ft. Line	270
Pump Required	Yes
Distribution Device	Gate Valve Box w/ LPP Distribution
Maintenance Agreement Required	Yes
Repair System	LP PPBPS
Total Ft. Line	269
Elevations (Rod Readings)	
Upper Line	Pink 1.2'
Lower Line	Pink 11.75'
Tank	1.8'
House Corner	1.25'
Benchmark	6.8'

Notes: Benchmark is rear PC stake on 473/474 PL