Lot 473 The Farms at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.3
Primary System Type	LP PPBPS
No. Lines	2 @ 135' centerfed
Total Ft. Line	270
Pump Required	Yes
Distribution Device	Gate Valve Box w/ LPP Distribution
Maintenance Agreement Required	Yes
Repair System	LP PPBPS
Total Ft. Line	368
Elevations (Rod Readings)	
Upper Line	Yellow 1.78'
Lower Line	White 6.8'
Tank	0.1'
House Corner	2.18'
Benchmark	2.4'

Notes: Benchmark is 35' rear offset stake on 473/474 PL