IREDELL COUNTY HEALTH DEPARTMENT

4626183728

STATESVILLE 704-878-5305 MOORESVILLE 704-664-5281

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM INSPECT

PERMIT# 13/323 PIN# 4626-07-1828.500 William McDade DATE Sept 2

OWNER OR CONTRACTOR The Farms LLC / Kearey Builders PHONE: Business Home

ADDRESS 2214 Brawley Sch Rd., Mooresville, N.C. 28117 LOCATION TR EAST Cold Hollow Farms Dr. 118 E. Cold Hollow

Brawley Sch Rd. TR McKendree TR Bare Foot Ln. on Right

SUBDIVISION The Farms BLOCK / SECTION 4 LOT 500 LOT AREA 1.269 Ac SITE CLASS. PS DESIGN FLOW 480gpd L.T.A.R. .275

Septic Tank: 1000 t Gallons; STB 338 Date 5-14-07

Pump Tank: Gallons; PT Date

Pump Make: Model Serial No.

Nitrification Field: No Fields 2 Square Feet 1332 Linear Feet 444

No Lines 3+3 (74'ea) Trench Width 36" Max Trench Bottom Depth 36"

☒ New System ☐ Repair System Type: I (II) III IV V VI

System Description: Gravity 25% Reduction "accepted"

Repair System Description: LPPPBPS

Maintenance Agreement Required: ☐ Yes ☒ No initially

☒ House/Mod. Home No. Bedrooms 4

☐ Mobile Home No. Bathrooms

☐ Business No. Employees

☐ Other

☐ Slab ☒ Crawl Space ☐ Basement w/plumbing ☐ Basement wo/plumbing

Water Supply: ☐ Individual ☒ Public ☒ Community

Comments:/Conditions:

Initial site evaluation and system design performed by Paul Pennington and Kathleen Haver of S+ME

INITIAL SITE SKETCH

SEE Plan from S+ME

Comments:/Conditions: 4/26/07 Reviewed Floor plans & site plan, in compliance with original permit. ☆ Pool site on site plan

AS BUILT SKETCH

System installed as designed see attachment.

AC 8/1/07

Infiltrator QUICK4 installed

Permit can be suspended or revoked if any false information is supplied toward securing the permit/any unauthorized changes are made to the site/any unauthorized changes are made in the installation of the system. Improvement Permit with plat valid without expiration. Improvement Permit with site plan valid for sixty months. Authorization to Construct is valid for a period equal to that of Improvement Permit – not to exceed sixty months.

Signed: Kathleen Haver date 9/30/05 Installed by: Alternately Grading

Improvement Permit by: date 9-29-05 Operation Permit by: Anthony Coker date 8-1-07

Authorization to Construct by: RS. date 4/26/07 Existing System Inspection by: date

HEALTH DEPT. COPY: WHITE OWNER COPY (FINAL): YELLOW OWNER COPY (INITIAL): PINK