## Lot 500 The Farms at Lake Norman Fast Track Septic System Information

| | |
|---|---|
| **Number of Bedrooms** | 4 |
| **Basement or Crawl** | Crawl Space |
| **Design Flow (gpd)** | 480 |
| **LTAR (gpd/ft2)** | 0.275 |
| **Primary System Type** | 25% Reduction |
| No. Lines | 6 @ 74' endfed |
| Total Ft. Line | 444 |
| Pump Required | No |
| Distribution Device | Flow Divider with D. Boxes |
| Maintenance Agreement Required | No |
| **Repair System** | LP PPBPS |
| Total Ft. Line | 321 |
| **Elevations (Rod Readings)** | |
| Upper Line | White 1.89' |
| Lower Line | Red 5.44' |
| Tank | 2.43' |
| House Corner | 0.92' |
| Benchmark | 1.68' |

**Notes: Benchmark is 35' rear offset stake on 500/502 PL**
**Tank moved during system design. Tank elevation does NOT represent new tank location**