Lot 486 The Farms at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.25
Primary System Type	25% Reduction
No. Lines	6 @ 80' endfed
Total Ft. Line	480
Pump Required	No
Distribution Device	Flow Divider to 2 D. Boxes
Maintenance Agreement Required	No
Repair System	LP PPBPS
Total Ft. Line	365
Elevations (Rod Readings)	
Upper Line	Pink 2.9'
Lower Line	White 6.5'
Tank	2.4'
House Corner	1.7'
Benchmark	3.6'

Notes: Benchmark is front 50' offset on 486/485 PL