Lot 489 The Farms at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.3
Primary System Type	25% Reduction
No. Lines	5 @ 80' endfed
Total Ft. Line	400
Pump Required	Yes
Distribution Device	Pressure Manifold
Maintenance Agreement Required	No
Repair System	LP PPBPS
Total Ft. Line	273
Elevations (Rod Readings)	
Upper Line	Yellow 2.7'
Lower Line	Pink 7.8'
Tank	*
House Corner	*
Benchmark	2.66'

Notes: Benchmark is 35' rear offset stake on 496/497 PL
System and Repair is located on offsite easement
Elevation of House and Tank to be provided prior to obtaining an ATC