Lot 504 The Farms at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.25
Primary System Type	LP PPBPS
No. Lines	1 @ 190' centerfed 1 @ 130' centerfed
Total Ft. Line	320
Pump Required	Yes
Distribution Device	Gate Valve Box w/ LPP Distribution
Maintenance Agreement Required	Yes
Repair System	LP PPBPS
Total Ft. Line	335
Elevations (Rod Readings)	
Upper Line	Pink 6.2'
Lower Line	Pink 11.7'
Tank	3.0'
House Corner	0.00'
Benchmark	13.8'

Notes: Benchmark is buffer stake 92 ft. from 504/505 rear PC stake