DIVISION OF ENVIRONMENTAL HEALTH
ON-SITE WASTEWATER SECTION

Sheet ___ of ___
PROPERTY ID #: _____
COUNTY: _____

SOIL/SITE EVALUATION
for ON-SITE WASTEWATER SYSTEM

OWNER: Mid Atlantic Custom Homes
ADDRESS: _____ APPLICANT: _____
PROPOSED FACILITY: _____ APPLICATION DATE: _____ DATE EVALUATED: 5-4-04
LOCATION OF SITE: Lot 12 Waterkee Landing PROPOSED DESIGN FLOW (.1949): 440 gpd PROPERTY SIZE: _____
WATER SUPPLY: ☑ Private ☐ Public ☑ Well ☐ Spring ☐ Other _____ PROPERTY RECORDED: _____
EVALUATION METHOD: ☐ Auger Boring ☑ Pit ☐ Cut
TYPE OF WASTEWATER: ☐ Sewage ☐ Industrial Process ☐ Mixed

PROFILE #	.1940 LAND-SCAPE POSITION/ SLOPE %	HORI-ZON DEPTH (IN.)	SOIL MORPHOLOGY (.1941) .1941 STRUCTURE/ TEXTURE	.1941 CONSISTENCE/ MINERALOGY	OTHER PROFILE FACTORS .1942 SOIL WETNESS/ COLOR	.1943 SOIL DEPTH	.1956 SAPRO CLASS	.1944 RESTR HORIZ	PROFILE CLASS & LTAR
1	7% L	0-10	gr fri sl/scl	fr sss p					.3
		10-43	SBK	rc/cl fr sp-ss sp	SEXP				
2	5 4%	0-12	gr w/ksbk	fri sl/scl fr sss p					.3
		12-44	SBK	rc/cl fr sp-ss sp	SEXP				
3	5-6 4%	0-14	gr	fri sl fr sss p					.3
		14-48	SBK	rc/cl fi-fr sp-ss sp	SEXP				
4									

DESCRIPTION	INITIAL SYSTEM	REPAIR SYSTEM
Available Space (.1945)	PS	PS
System Type(s)	*Conv 25% Red	LPP BDS
Site LTAR	.3	.3

OTHER FACTORS (.1946): _____
SITE CLASSIFICATION (.1948): PS

EVALUATED BY: DMH
OTHER(S) PRESENT: _____

LOOP
' Public R/W
S.R. 1458

0"E 391.79 Total

ndscape
asement

Lot 11
33,650
Sq.Ft.

36.0
269.33
36.0
60.0
Proposed
House
66.2
163.14
64.1
36.6
C9
60.0
N77°19'10"W
118.12 Total
50.71
67.41
193.11
S34°26'39"W
Proposed
House
41.5
60.0
#4 Rebar
Found
C10
Lot 12
30,002
Sq.Ft.
N20°39'25"W
93.02
S69°20'35"W 209.97
Lot 8
30,091
Sq.Ft.
44.1
37.9
60.0
C11
Landscape
Easement
194.82
N20°
Lot 13
30,342
Proposed
House
34.9