Lot 492 The Farms at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.3
Primary System Type	25% Reduction
No. Lines	4 @ 100' endfed
Total Ft. Line	402
Pump Required	Yes
Distribution Device	Pressure Manifold
Maintenance Agreement Required	No
Repair System	LP PPBPS
Total Ft. Line	275
Elevations (Rod Readings)	
Upper Line	White 2.84'
Lower Line	White 7.4'
Tank	4.3'
House Corner	5.86'
Benchmark	2.2'

Notes: Benchmark is 35' rear offset on Lot 492/493 PL