Lot 510 The Farms at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.3
Primary System Type	LP PPBPS
No. Lines	1 @ 57' endfed 1 @ 53' endfed 1 @ 83' endfed 1 @ 74' endfed
Total Ft. Line	267
Pump Required	Yes
Distribution Device	Gate Valve Box w/ LPP Distribution
Maintenance Agreement Required	Yes

Repair System	LP PPBPS
Total Ft. Line	295
Elevations (Rod Readings)	
Upper Line	White 1.09'
Lower Line	Pink 8.7'
Tank	8.5'
House Corner	6.6'
Benchmark	10.6'

Notes: Benchmark is buffer stake 30' from rear PC near Abbot Road