Lot 494 The Farms at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.3
Primary System Type	25% Reduction
No. Lines	3 @ 135' endfed
Total Ft. Line	405
Pump Required	Yes
Distribution Device	Pressure Manifold
Maintenance Agreement Required	No
Repair System	LP PPBPS
Total Ft. Line	285
Elevations (Rod Readings)	
Upper Line	White 2.36'
Lower Line	Yellow 4.1'
Tank	5.44'
House Corner	4.65'
Benchmark	1.61'

Notes: Benchmark taken at base of tree marked with surveyor's flagging tape