two pits in roadbed about 9.5' deep to bury culvert pipe show no sign of wetness or restrictive horizon. about 24" is graded off for road construction, so profile begins in clayey subsoil and appears to extend another 50" or so.