Lot 505 The Farms at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.3
Primary System Type	25% Reduction
No. Lines	3 @ 135' endfed
Total Ft. Line	405
Pump Required	No
Distribution Device	D Box
Maintenance Agreement Required	No
Repair System	LP PPBPS
Total Ft. Line	335
Elevations (Rod Readings)	
Upper Line	White 1.2'
Lower Line	Orange 8.6'
Tank	4.6'
House Corner	1.5'
Benchmark	2.2'

Notes: Benchmark is a cut in a tree on top Orange line