Lot 514 The Farms at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Basement w/ Plumbing
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.25
Primary System Type	25% Reduction
No. Lines	4 @ 120' endfed
Total Ft. Line	480
Pump Required	Yes
Distribution Device	Pressure Manifold
Maintenance Agreement Required	No
Repair System	LP PPBPS
Total Ft. Line	337
Elevations (Rod Readings)	
Upper Line	White 2.1'
Lower Line	Pink 8.3'
Tank	11.92'
House Corner	8.4'
Benchmark	0.52'

Notes: Benchmark is 50' offset stake on 514/512 PL