Lot 518 The Farms at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Basement w/ Plumbing
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.25
Primary System Type	LP PPBPS
No. Lines	1 @ 70' endfed 1 @ 115' centerfed 1 @ 135' centerfed
Total Ft. Line	320
Pump Required	Yes
Distribution Device	Gate Valve Box w/ LPP Distribution
Maintenance Agreement Required	Yes

Repair System	LP PPBPS
Total Ft. Line	348
Elevations (Rod Readings)	
Upper Line	Pink 3.39'
Lower Line	Red 18.67'
Tank	20.5'
House Corner	18.4'
Benchmark	12.8'

Notes: Benchmark is base of tree marked with blue flagging