Lot 509 The Farms at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.3
Primary System Type	LP PPBPS
No. Lines	1 @ 95' centerfed 1 @ 90' centerfed 1 @ 85' centerfed
Total Ft. Line	270
Pump Required	Yes
Distribution Device	Gate Valve Box w/ LPP Distribution
Maintenance Agreement Required	Yes
Repair System	LP PPBPS
Total Ft. Line	304
Elevations (Rod Readings)	
Upper Line	Orange 3.9'
Lower Line	White 13.8'
Tank	0.1
House Corner	5.2'
Benchmark	4.6'

Notes: Benchmark is a cut in a tree on the 509/508 PL
Area around 33' orange repair line may need to be smoothed out