Lot 529 The Farms at Lake Norman Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.3
Primary System Type	LP PPBPS
No. Lines	3 @ 90' endfed
Total Ft. Line	270
Pump Required	Yes
Distribution Device	Gate Valve Box w/ LPP Distribution
Maintenance Agreement Required	Yes
Repair System	LP PPBPS
Total Ft. Line	283
Elevations (Rod Readings)	
Upper Line	White 1.3'
Lower Line	Blue 7.7'
Tank	8.0'
House Corner	5.2'
Benchmark	3.9'

Notes: Benchmark is base of a tree marked in blue flagging