Lot 525 The Farms at Lake Norman Fast Track Septic System Information

Number of Bedrooms		4
Basement or Crawl		Crawl Space
Design Flow (gpd)		480
LTAR (gpd/ft2)		0.25
Primary System Type		LP PPBPS
No. Lines		1 @ 30' endfed 1 @ 70' endfed 2 @ 60' endfed 1 @ 55' endfed 1 @ 45' endfed
Total Ft. Line		320
Pump Required		Yes
Distribution Device		Gate Valve Box w/ LPP Distribution
Maintenance Agreement Required		Yes
Repair System		LP PPBPS
Total Ft. Line		285
Elevations (Rod Readings)		
Upper Line	System Repair	Pink 4.0' Pink 5.6'
Lower Line	System Repair	Pink 9.4' White 6.06'
Tank		6.9'
House Corner		4.9'
Benchmark	System Repair	2.5' 4.5'

Notes: Benchmark is a cut on a Virginia Pine tree marked with blue flagging
Benchmark for repair is the base of a tree marked with blue flagging