IREDELL COUNTY HEALTH DEPARTMENT

STATESVILLE 704-878-5305 MOORESVILLE 704-664-5281

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM INSPECTION

PERMIT# 139372 PIN# 4626581913.607 4627615793 DATE 3-20-07

OWNER OR APPLICANT The Farms LLC / Doug Testa PHONE: Business 704-892-2995 Home

ADDRESS 2214 Brawley School Rd Mooresville NC 28117

LOCATION Brawley School Rd TR McKendree TR Grasshopper Circle in Loop

SUBDIVISION The Farms BLOCK / SECTION 5 LOT 60 7/60A LOT AREA 1.05Ac SITE CLASS. PS DESIGN FLOW 480gpd L.T.A.R. .25 gpd/ft²

Septic Tank: 1500 * Gallons; STB 338 Date 10-11-13

Pump Tank: 1500 * Gallons; PT 477 Date 9-10-13

Pump Make: GOULDS Model WE0712HV Serial No. E1320137

Nitrification Field: No Fields 1 Square Feet 1440 Linear Feet 480

No Lines 6@80' Trench Width 36" Max Trench Bottom Depth 36" Gravel Depth NA ☐ Gravity ☒ Pressure

☒ New System ☐ Repair ☐ Expansion System Type: I II III IV V VI

System Description: 25% Reduction pm

Repair System Description: LPPPBPS

Maintenance Agreement Required: ☐ Yes ☒ No

☒ House/Mod. Home ☐ Mobile Home ☐ Business ☐ Other

No. Bedrooms 4 No. Persons 8 No. Employees

Water Supply: ☐ Individual ☒ Public ☒ Community

☐ Slab ☒ Crawl Space ☒ Basement w/plumbing ☐ Basement wo/plumbing

Comments:/Conditions: * Per plan specs

Before AC elevations must be verified

INITIAL SITE SKETCH

See plan from S&ME

Comments:/Conditions: Basement Approved

- Tanks & Drainfield Checked ALP 11-21-13
- Alarm Checked, Pump Checked by 2' pressure head set ALP 11-22-13
- Electrical Checked ALP 11-27-13

AS BUILT SKETCH

* System Installed per Design by S&ME (Paul G. Pennington LGS # Kathleen Saunders) and Design Pump Run Time Modification by S&ME (Paul G. Pennington) See Enc. 1

Permit can be suspended or revoked if any false information is supplied toward securing the permit/any unauthorized changes are made to the site/any unauthorized changes are made in the installation of the system. Improvement Permit with ~~plat~~ valid without expiration ☐ Improvement Permit with site plan valid for sixty months ☒ Authorization to Construct is valid for a period equal to that of Improvement Permit – not to exceed sixty months.

Signed: _____ date 4-30-07 Installed by: Steve Jordan Piedmont Backhoe

Improvement Permit by: Judy Melville date 3-20-07 Operation Permit by: _____ date 11-27-13

Authorization to Construct by: Judy Melville date 01-16-13 Existing System Inspection by: _____ date _____

HEALTH DEPT. COPY: WHITE OWNER COPY (FINAL): YELLOW OWNER COPY (INITIAL): PINK