Lot 8 Chesapeake Pointe Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.3
Primary System Type	LP PPBPS
No. Lines	3 @ 90' centerfed
Trench Width	2' min.
Trench Spacing	8' min.
Total Ft. Line	270
Pump Required	Yes
Distribution Device	Valve Box w/ LPP Dist.
Maintenance Agreement Required	Yes
Repair System	LP PPBPS
Total Ft. Line	290
Elevations (Rod Readings)	
Upper Line	Pink 3.6'
Lower Line	White 15.0'
Tank	5.4'
House Corner (left rear)	5.8'
Benchmark	3.1'

Notes: Additional Repair area in back of lot
Benchmark is Stake on right PL