Lot 99 Chesapeake Pointe Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	Crawl Space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.25
Primary System Type	LP PPBPS
No. Lines	1 @ 120' centerfed 1 @ 130' centerfed 1 @ 70' centerfed
Trench Width	2' min.
Trench Spacing	8' min.
Total Ft. Line	320
Pump Required	Yes
Distribution Device	Valve Box with LPP dist.
Maintenance Agreement Required	Yes
Repair System	LP PPBPS
Total Ft. Line	351
Elevations (Rod Readings)	
Upper Line	Red 2.1'
Lower Line	Pink 8.2'
Tank	8.6'
House Corner (rt. Rear)	8.5'
Benchmark	8.9'

Notes:
Benchmark is a stake on right PL