IREDELL COUNTY HEALTH DEPARTMENT

STATESVILLE 704-878-5305 375.00 P.A.D MOORESVILLE 704-664-5281

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM INSPECTION

PERMIT# ~~20178~~, 17260 PIN# 4636,14 7987 DATE Aug 5, 05

OWNER OR CONTRACTOR Chesapeake Pointe, LLC / Orleans Homes PHONE: Business _____ Home _____

ADDRESS 7380 McGinnis Ferry Rd., Suwanee, GA. 30024

LOCATION Brawley School Rd TR Isle of Pines TR Cove Creek TR Skipjack Pt. on Rt #118

SUBDIVISION Chesapeake Pointe BLOCK / SECTION 1 LOT 1 LOT AREA .682 Ac SITE CLASS. PS DESIGN FLOW 440gpd L.T.A.R. .3

Septic Tank: 1000 Gallons: STB 744 Date 6-12-12

Pump Tank: 1000 Gallons: P.T. 383 Date 4-29-12

Pump Make Hydromatic Model SHEF45 Serial No. _____

Nitrification Field: No Fields 1 Square Feet 540/810 Linear Feet 270

No Lines 3@90'(LF) Trench Width 24"max/36" Max Trench Bottom Depth 36" Gravel Depth NA

☒ New System ☐ Repair System Type: I, II, III, (IV) V, VI

System Description: LPPPBPS

Repair System Description: LPPPBPS

Maintenance Agreement Required: ☒ Yes ☐ No

☒ House/Mod. Home No. Bedrooms 4

☐ Mobile Home No. Bathrooms ____

☐ Business No. Employees ____

☐ Other ____

☐ Slab ☒ Crawl Space ☐ Basement w/plumbing ☐ Basement wo/plumbing

Water Supply: ☐ Individual ☒ Public ☒ Community

Comments:/Conditions: 36" max/36" SEE plan by P. Pennington & Rob Wilcox & S&ME. PRE Site Evaluation & Layout by Paul Pennington & Rob Wilcox

INITIAL SITE SKETCH

SEE plan by P. Pennington and Rob Wilcox & S&ME.

Skipjack Pt

Drive

Comments:/Conditions: 3/8/2012 Reviewed Floor plans, in Compliance with original Septic plan. ☒ No Door on Game Room. 3/16" hole drilled

AS BUILT SKETCH

Checked tanks, lines & set pressure 8/1/2012

LGVB

PT

ST

House

Permit can be suspended or revoked if any false information is supplied toward securing the permit/any unauthorized changes are made to the site/any unauthorized changes are made in the installation of the system. Improvement Permit with plat valid without expiration. Improvement Permit with site plan valid for sixty months. Authorization to Construct is valid for a period equal to that of Improvement Permit – not to exceed sixty months.

Signed: Paul Pennington date 8-10-05 Installed by: Willie Christianburg

nt Permit by: [signature] date 8-5-05 Operation Permit by: Maina Wilkerson RS date 9/4/12

nstruct by: [signature] date 4-11-07 Existing System Inspection by: _____ date _____

HEALTH DEPT COPY: WHITE OWNER COPY (FINAL): YELLOW OWNER COPY (INITIAL): PINK

at by Maina Wilkerson 3/8/2012