Lot 1 Chesapeake Point at Isle of Pines Fast Track Septic System Information

Number of Bedrooms	4
Basement or Crawl	crawl space
Design Flow (gpd)	480
LTAR (gpd/ft2)	0.3
Primary System Type	LP PPBPS
No. Lines	3 @ 90' centerfed
Total Ft. Line	270
Pump Required	yes
Distribution Device	valve box with LPP dist.
Maintenance Agreement Required	yes
Repair System Type	LP PPBPS
Total Ft. Line	315
Pump Required	yes
Elevations (Rod Readings)	
Upper Line	orange 4.04'
Lower Line	red 9.06'
Tank	1.94'
House Corner	rt. Rear 1.82'
Reference Pt.	lot 1 south corner 3.66'

Notes:

LINE TABLE		
LINE	LENGTH	BEARING
L162	10.91	N69°15'17"W
L163	29.11	N69°15'17"W
L164	81.33	N62°11'14"E
L165	44.27	N62°11'14"E
L166	49.36	N61°02'12"E
L167	48.94	N58°34'41"E
L168	11.15	N55°41'37"E
L169	37.25	N55°41'37"E
L170	48.15	N51°14'37"E
L171	48.20	N47°22'01"E
L172	48.25	N43°35'22"E
L173	48.27	N39°28'17"E
L174	48.24	N35°56'57"E
L175	47.44	N31°59'26"E
L176	27.87	N06°44'18"W
L177	20.94	N26°47'24"E
L178	94.04	N27°16'40"E
L179	52.98	N22°06'36"E
L180	48.18	N10°30'43"E
L181	47.87	N06°21'20"E
L182	2.37	N01°14'58"E
L183	10.74	N01°14'58"E
L184	34.56	N01°14'58"E
L185	48.08	N03°41'19"W
L186	48.90	N07°17'20"W
L187	94.69	N09°14'27"W
L188	8.85	N09°14'27"W
L189	23.17	N08°28'06"W
L190	51.64	N06°19'46"W
L191	52.50	N03°42'26"W
L192	81.42	N01°56'33"E