IREDELL COUNTY HEALTH DEPARTMENT

STATESVILLE 704-878-5305 375.00 Pd MOORESVILLE 704-664-5281

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM INSPECTIO

PERMIT# 13018 PIN# 4636 15 6292 DATE August 8, 05

OWNER OR CONTRACTOR Chesapeake Pointe LLC / Orleans Homes PHONE: Business Home

ADDRESS 7380 McGinnis Ferry Rd, Suwanee, GA. 30024

LOCATION Brawley Sch Rd. TR Isle of Pines TR Cove Creek TR Skipjack Pt. at END

SUBDIVISION Chesapeake Pointe BLOCK / SECTION LOT 3 LOT AREA .076 Ac SITE CLASS. 5 DESIGN FLOW 480 gpd L.T.A.R. .25

Septic Tank: 1000 / 1000 Gallons; STB 794 Date 12-10-13

Pump Tank: Gallons; PT 27 Date 12-30-13

Pump Make: HYDROMATIC Model CHEF 45 Serial No.

Nitrification Field: No Fields 1 Square Feet 690 / 1035 Linear Feet 345

No Lines 6 Trench Width 24" min 36" Max Trench Bottom Depth 36" Gravel Depth NA

☒ New System ☐ Repair System Type: I, II, III, (IV), V, VI

System Description: LPPPBS

Repair System Description: LP PPBS

Maintenance Agreement Required: ☒ Yes ☐ No

☒ House/Mod. Home No. Bedrooms 4

☐ Mobile Home No. Bathrooms

☐ Business No. Employees

☐ Other

☐ Slab ☒ Crawl Space ☐ Basement w/plumbing ☐ Basement wo/plumbing

Water Supply: ☐ Individual ☒ Public ☒ Community

Comments:/Conditions: or =36" MAX 9'OC

Site evaluation and layout performed by Soil ME

Note: 320ft required at .25 LTAR

** Septic System must be Completed & finaled by 8-8-14

Comments:/Conditions: 9/23/13 Reviewed Floor plans in compliance with original permit

INITIAL SITE SKETCH

CHECKED FEB 20 2014

SEE plan by Paul Pennington and Rob Willcox of Soil ME

AS BUILT SKETCH

CHECKED LINES, TANKS CUB. SET 2' PH BA 2-20-14

House

CHECKED MAR 18 2014 BREAKERS

45 8 90 90 90 90 90

Permit can be suspended or revoked if any false information is supplied toward securing the permit/any unauthorized changes are made to the site/any unauthorized changes are made in the installation of the system. Improvement Permit with plat valid without expiration. Improvement Permit with site plan valid for sixty months. Authorization to Construct is valid for a period equal to that of Improvement Permit – not to exceed sixty months.

Signed: date 8/10/05 Installed by: WILLIE & TRACY

Improvement Permit by: date 8-8-05 Operation Permit by: date

Authorization to Construct by: date 9/23/13 Existing System Inspection by: date

APPROVED MAR 18 2014

HEALTH DEPT. COPY: WHITE OWNER COPY (FINAL): YELLOW OWNER COPY (INITIAL): PINK