Lot 9 Villages at Isle of Pines Fast Track Septic System Information

Number of Bedrooms	3
Basement or Crawl	crawl space
Design Flow (gpd)	360
LTAR (gpd/ft2)	~~0.25~~ .225
Primary System Type	LP PPBPS
No. Lines	2 @ 100' centerfed 1 @ 40' endfed
Total Ft. Line	~~240~~ 270
Pump Required	yes
Distribution Device	valve box with LPP dist.
Maintenance Agreement Required	yes
Repair System Type	LP PPBPS
Total Ft. Line	284'
Pump Required	yes
Elevations	
Upper Line	white - 5'4"
Lower Line	pink - 7'0"
Tank	13'1"
House Corner	Left Front- 8'2"
Reference Pt.	lot 8/9 rear corner - 13'7"

Notes old farm terraces to be removed during system installation

Date

SCALE: 1" = 50'

Scott Needham
Deed book 1174, page 1032
Tract 3
R-A

