IREDELL COUNTY HEALTH DEPARTMENT

STATESVILLE 704-878-5305 130.00 Paid MOORESVILLE 704-664-5281

IMPROVEMENT PERMIT / AUTHORIZATION TO CONSTRUCT / OPERATION PERMIT / EXISTING SYSTEM INSPECTION

PERMIT# 128960 PIN# 4636 33 3208 .014 DATE July 11, 05

OWNER OR CONTRACTOR MIOP LLC / Bonanza Dev. Co. PHONE: Business _____ Home _____

ADDRESS 816 G. Brawley School Rd. Mooresville, N.C. 28117

LOCATION Brawley School Rd. - N side of Pines TL Meadow Crest Ln. TR Vista View Dr. 3rd Lot on left - SEE 14A for Lot Typ Rd.

SUBDIVISION Village of Vista Pines BLOCK / SECTION _____ LOT 14/14A LOT AREA .69ac +.35ac SPE SITE CLASS PS SPE DESIGN FLOW 360gpd L.T.A.R. .63 SEE 14A

Septic Tank: 1000 Gallons; STB _____ Date _____

Pump Tank: 1000 Gallons; PT _____ Date _____

Pump Make: _____ Model _____ Serial No. _____

Nitrification Field: No Fields 1 Square Feet 900 Linear Feet 300

No Lines 3@100' Trench Width 36" Max Trench Bottom Depth 36" Gravel Depth N/A

☒ New System ☐ Repair System Type: I, II, III, IV, V, VI

System Description: PM 25% Reduction ON 14A

Repair System Description: LPP/BPS on 14A

Maintenance Agreement Required: ☐ Yes ☒ No Internally

☒ House/Mod. Home No. Bedrooms 3

☐ Mobile Home No. Bathrooms _____

☐ Business No. Employees _____

☐ Other _____

☐ Slab ☒ Crawl Space ☐ Basement w/plumbing ☐ Basement wo/plumbing

Water Supply: ☐ Individual ☒ Public ☒ Community

Comments:/Conditions:

System designed and site evaluated by Paul Pennington of S&ME. House and tank elevations to be provided to this department prior to issuance of an Authorization to Construct.

Comments:/Conditions:

INITIAL SITE SKETCH * elevations with respect to off site Septic field mount.

Elevation from House/Tank location to pressure Manifold at septic field is +34' (House/tank is below field)

Scott R. Needham 3/19/2007

See plan by Paul Pennington of S&ME.

AS BUILT SKETCH

Improvement Permit Only - Do Not Issue Building Permit

Permit can be suspended or revoked if any false information is supplied toward securing the permit/any unauthorized changes are made to the site/any unauthorized changes are made in the installation of the system. Improvement Permit with plat valid without expiration. Improvement Permit with site plan valid for sixty months. Authorization to Construct is valid for a period equal to that of Improvement Permit – not to exceed sixty months.

Signed: Bonanza Dev. Co. by Scott R. Needham date 7/15/05

Improvement Permit by: DR Hinson, RS date 7-11-05

Authorization to Construct by: _____ date _____

Installed by: _____

Operation Permit by: _____ date _____

Existing System Inspection by: _____ date _____