NIBLOCK LOT #18

>LAYOUT FOR 4BR HOUSE - 480 gpd 2/27/2003

LINE #	COLOR	BS	HI	FS	ELEVATION	LINE LENGTH
TBM		7.7			100.0	
INST. 1			107.7			
1	RED			0.6	107.1	109
2	***ORANGE***			***1.8***	***105.9***	***130***
3	***PINK***			***2.4***	***105.3***	***147***
4	***BLUE***			***3.2***	***104.5***	***149***
5	RED			4.5	103.2	132
6	ORANGE			5.7	102	79
7	YELLOW			7.0	100.7	76
						822

	TOTAL LINE LENGTH	LTAR	SYSTEM TYPE	INNOV. SYSTEM	DISTRIBUTION	PUMP REQUIRED
SYSTEM	***426***	***0.3 gpd/ft2***	***CONV.***	***EZ-FLOW***	***COUNTY APPROVED***	***NO***
REPAIR	396	0.3 gpd/ft2	MOD. CONV.	EZ-FLOW	COUNTY APPROVED	NO

NOTES:

**TBM assumed to be 100' ; TBM is ground elev by back 18/19 stake
**All measures in feet
**Nitrification lines are demonstrated on contour via colored pin flags

**BS, HI and FS indicate rod readings