NIBLOCK LOT #13

>LAYOUT FOR 4BR HOUSE - 480 gpd 2/27/2003

LINE #	COLOR	BS	HI	FS	ELEVATION	LINE LENGTH
TBM		10.0			100.0	
INST. 1			110.0			
1	PINK			3.8	106.2	42
2	BLUE			3.6	106.4	41
3	YELLOW			3.3	106.7	64
4	***RED***			***3.6***	***106.4***	***91***
5	***ORANGE***			***4.5***	***105.5***	***112***
6	***YELLOW***			***5.7***	***104.3***	***105***
7	BLUE			6.6	103.4	78
8	PINK			7.7	102.3	52
						585

	TOTAL LINE LENGTH	LTAR	SYSTEM TYPE	INNOV. SYSTEM	DISTRIBUTION	PUMP REQUIRED
SYSTEM	***308'***	***0.3 gpd/ft2***	***CONV.***	***PPBPS***	***COUNTY APPROVED***	***NO***
REPAIR	277'	0.3 gpd/ft2	CONV.	PPBPS	COUNTY APPROVED	NO

NOTES:

**TBM assumed to be 100' ; TBM is ground elev by stake near line 8

**All measures in feet

**Nitrification lines are demonstrated on contour via colored pin flags

**BS, HI and FS indicate rod readings