OK SC

APPROVED NOV 24 2014

Lot 12 Woodleaf Subdivision Fast Track - The Oaks Group, PA

Number of Bedrooms	**4**
Basement or Crawl	**Crawl Space**
Design Flow (gpd)	**480**
Primary System LTAR (gpd/ft2)	**0.25 Per Permit**
Primary System Type	**25% Reduction**
No. Lines	6 (See Table) - Existing
Total Linear Feet	480
Trench Width	3' min.
Trench Spacing	9' min.
Distribution Device	Drop Boxes
Tank Size	1000 gallon tank
Max Trench Bottom Depth (Low Side)	36 inches per permit
Maintenance Agreement Required	No
Repair System	**Per Permit**
Total Linear Feet	Per Permit
Repair Loading Rate	Per Permit

Table: Summary of Primary and Repair Nitrification Line Specifications

Line No.	Use	Line Color	System Type	Line Length (Ft.)
1	System	x	25% Reduction	80 endfed
2	System	x	25% Reduction	80 endfed
3	System	x	25% Reduction	80 endfed
4	System	x	25% Reduction	80 endfed
5	System	x	25% Reduction	80 endfed
6	System	x	25% Reduction	80 endfed
				Total System: 480'
				Total Repair: xxx'

Note: Existing System Inspection. System Flagged by Stanley Environemtnal for permitting
Pool should stay 15 ft uppermost system line with the water's edge
Pool decking setbacks will be determined by type of foundation.
Repair area, per permit, is located below storage building