Lot 7 Marietta

Project No. 5-1474s2

LAYOUT FOR 4 BEDROOM HOME

Apr-05

LINE #	FLAG COLOR	BS	HI	FS	ELEVATION	FLAGGED LINE LENGTH
TBM		3.7			100.0	
INSTR. 1			103.7			
			Repair			
1	PINK		extra	0.90	102.8	35
2	RED		extra	1.70	102.0	46
3	RED			2.30	101.4	40
4	ORANGE			3.20	100.5	51
5	YELO			5.10	98.6	75
6	BLUE			6.00	97.7	77
7A	PINK			6.80	96.9	40
						283
			System			
7B	PINK			6.80	96.9	40
8	RED			8.50	95.2	72
9	ORANGE			9.80	93.9	56
10	YELO			12.50	91.2	45
11	BLUE			13.90	89.8	56
12	PINK			14.80	88.9	60
					subtotal	329
					Total	**427**

	LINE LENGTH	LTAR GPD/FT^2	SYSTEM TYPE	TYPE	DISTRIBUTION
* System	329	0.40	CONV	IV	LPP DISTRIBUTION
Repair	283	0.4	PANEL	IV	LPP DISTRIBUTION

Notes:

** TBM located top of lot 6/7 eip

**TBM is assumed to be 100'

**All measures in feet

**Nitrification lines are demonstrated on contour via colored pin flags

**BS and FS indicate rod readings

Lot 7 Marietta

Project No. 5-1474s2

LAYOUT FOR 4 BEDROOM HOME — Apr-05

LINE #	FLAG COLOR	BS	HI	FS	ELEVATION	FLAGGED LINE LENGTH
TBM		3.7			100.0	
INSTR. 1			103.7			
			Repair			
1	RED			2.30	101.4	40
2	ORANGE			3.20	100.5	51
3	YELO			5.10	98.6	75
4	BLUE			6.00	97.7	77
5a	PINK			6.80	96.9	40
						283
			System			
5b	PINK			6.80	96.9	40
6	RED			8.50	95.2	72
7	ORANGE			9.80	93.9	56
8	YELO			12.50	91.2	45
9	BLUE			13.90	89.8	57
						270

	LINE LENGTH	LTAR GPD/FT^2	SYSTEM TYPE	TYPE	DISTRIBUTION
* System	270	0.30	PANEL	IV	LPP DISTRIBUTION
Repair	283	0.3	PANEL	IV	LPP DISTRIBUTION

Notes:

** TBM located top of lot 6/7 eip

**TBM is assumed to be 100'

**All measures in feet

**Nitrification lines are demonstrated on contour via colored pin flags

**BS and FS indicate rod readings

DEPT. OF ENVIRONMENTAL NATURAL RESOURCES RECEIVED

MAY 04 2005

BY