Lot 6 Marietta

Project No. 5-1474s2

LAYOUT FOR 4 BEDROOM HOME — Apr-05

LINE #	FLAG COLOR	BS	HI	FS	ELEVATION	FLAGGED LINE LENGTH
TBM		8.0			100.0	
INSTR. 1			108.0			
			Repair			
1	BLUE			1.20	106.8	34
2	PINK			1.90	106.1	62
3	RED			2.70	105.3	97
4	ORANGE			3.00	105.0	86
					Subtotal	279
			System			
5	YELO			3.40	104.6	75
6	BLUE			4.20	103.8	82
7	PINK			5.30	102.7	80
8	RED			5.80	102.2	40
					Subtotal	277

	LINE LENGTH	LTAR GPD/FT^2	SYSTEM TYPE	TYPE	DISTRIBUTION
* System	277	0.3	PANEL	IV	LPP DISTRIBUTION
Repair	279	0.3	PANEL	IV	LPP DISTRIBUTION

Notes:

** TBM located back of lot EIP

**TBM is assumed to be 100'

**All measures in feet

**Nitrification lines are demonstrated on contour via colored pin flags

**BS and FS indicate rod readings