# Lot 125 Bay Crossing Ph 2 Fast Track Septic System Information

| | |
|---|---|
| **Number of Bedrooms** | 4 |
| **Basement or Crawl** | crawl space |
| **Design Flow (gpd)** | 480 |
| **LTAR (gpd/ft2)** | 0.3 |
| **Primary System Type** | 25% reduction |
| No. Lines | 4 @ 100' |
| Total Ft. Line | 400 |
| Pump Required | no |
| Distribution Device | drop boxes |
| **Repair System Type** | LP PPBPS |
| Total Ft. Line | 300 |
| Pump Required | yes |
| **Elevations** | |
| Upper Line | 1.6' |
| Lower Line | 10.0' |
| Tank | 3.5' |
| House Corner | Lft. Rear -3.5' |
| Reference Pt. | 1.5' |
| Height Instrument | 41" |